

Job Code Number: 012-21-000002.

1st & Final Bill

Date: 21

Budget Head:

Bill Received No.

Date:

Cash Book Voucher No. dated:

Scheduled Doctd No.

Name of Work (as per sanctioned estimate)

NAME OF WORK : CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION
ROAD TO JUICE FACTORY IN WARD NO.12

Name of Contractor and Full Address:

M/s. B.N.SOMASHEKHAR

Reference to Agreement No.

AGGREETMENT NO : BBMP/EE/SWD-DHZ/VV/03/2020-21 , Dt-24-03-2021

Estimated Cost : Rs= 70000000 /-. WORK ORDER NO : BBMP/EE-DHZ/SWD/VV/03/2020-21 , Dt-24-03-2021

Certified that the measurement were taken by me on 24.11.21 and recorded of pages 75892 to 75897

of measurement Book No. 759109-10 and that the work is satisfactorily executed.

B.N.

Contractor

Indeani
Officer-in-Charge of work

Certified that the measurements were taken by me on 24.11.21 And found correct
the work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office

if Memorandum of Payment

Sub-Division Officer

- 1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being percent Rs
3) Deduct amount to be held in Balance
4) Deduct Payments:
a) Amount of previous payment as in the office Cash Book Voucher
No. Dated S D No
Amount adjusted towards cash advance recovery of
b) Payments cost store or other materials supplied
Now made recovery of amount creditable to this/other work
Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the Office Cash Book Voucher No.
dated less adjustment
7) Net amount due to or from contractor
Unadjusted items
8) Advance to contractor for materials brought to site (as detailed) with
Value of Government materials supplied

Present	7,32,30,080=00
IT	7,32,400=00
CGST	653,840=00
BGST	653,840=00
WWC	732,400=00
CBF	73,300=00
LR	4,85,000=00
	91,625=00
Reduction	33,42,405=00
Net	6,98,87,675=00

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum

Witnesses:

1

2

Dated: Signature of Contractor

Paid by me by cheque No. dated:

Cast Rs. dated:

Initials of Officer making payment

Contractor's Signature

B.N. S. S. S.

(For use in the Office)

Audited & Admitted for Rs. 7,32,30,080=00
Pay by cheque Rs. 6,98,87,675=00
By Adjustment Rs. 33,42,405=00

Executive Engineer

Accts. Suptd.
SWD, BBMP

Exe. Engineer
SWD, BBMP

AGGREGATE NO.: BUSINESS

	Total	Cash	Debt	Equity
Initial Investment	\$100,000	\$100,000	\$0	\$0
Year 1 Cash Flow	\$20,000	\$20,000	\$0	\$0
Year 2 Cash Flow	\$30,000	\$30,000	\$0	\$0
Year 3 Cash Flow	\$40,000	\$40,000	\$0	\$0
Year 4 Cash Flow	\$50,000	\$50,000	\$0	\$0
Year 5 Cash Flow	\$60,000	\$60,000	\$0	\$0
Year 6 Cash Flow	\$70,000	\$70,000	\$0	\$0
Year 7 Cash Flow	\$80,000	\$80,000	\$0	\$0
Year 8 Cash Flow	\$90,000	\$90,000	\$0	\$0
Year 9 Cash Flow	\$100,000	\$100,000	\$0	\$0
Year 10 Cash Flow	\$110,000	\$110,000	\$0	\$0
Year 11 Cash Flow	\$120,000	\$120,000	\$0	\$0
Year 12 Cash Flow	\$130,000	\$130,000	\$0	\$0
Year 13 Cash Flow	\$140,000	\$140,000	\$0	\$0
Year 14 Cash Flow	\$150,000	\$150,000	\$0	\$0
Year 15 Cash Flow	\$160,000	\$160,000	\$0	\$0
Year 16 Cash Flow	\$170,000	\$170,000	\$0	\$0
Year 17 Cash Flow	\$180,000	\$180,000	\$0	\$0
Year 18 Cash Flow	\$190,000	\$190,000	\$0	\$0
Year 19 Cash Flow	\$200,000	\$200,000	\$0	\$0
Year 20 Cash Flow	\$210,000	\$210,000	\$0	\$0
Year 21 Cash Flow	\$220,000	\$220,000	\$0	\$0
Year 22 Cash Flow	\$230,000	\$230,000	\$0	\$0
Year 23 Cash Flow	\$240,000	\$240,000	\$0	\$0
Year 24 Cash Flow	\$250,000	\$250,000	\$0	\$0
Year 25 Cash Flow	\$260,000	\$260,000	\$0	\$0
Year 26 Cash Flow	\$270,000	\$270,000	\$0	\$0
Year 27 Cash Flow	\$280,000	\$280,000	\$0	\$0
Year 28 Cash Flow	\$290,000	\$290,000	\$0	\$0
Year 29 Cash Flow	\$300,000	\$300,000	\$0	\$0
Year 30 Cash Flow	\$310,000	\$310,000	\$0	\$0
Year 31 Cash Flow	\$320,000	\$320,000	\$0	\$0
Year 32 Cash Flow	\$330,000	\$330,000	\$0	\$0
Year 33 Cash Flow	\$340,000	\$340,000	\$0	\$0
Year 34 Cash Flow	\$350,000	\$350,000	\$0	\$0
Year 35 Cash Flow	\$360,000	\$360,000	\$0	\$0
Year 36 Cash Flow	\$370,000	\$370,000	\$0	\$0
Year 37 Cash Flow	\$380,000	\$380,000	\$0	\$0
Year 38 Cash Flow	\$390,000	\$390,000	\$0	\$0
Year 39 Cash Flow	\$400,000	\$400,000	\$0	\$0
Year 40 Cash Flow	\$410,000	\$410,000	\$0	\$0
Year 41 Cash Flow	\$420,000	\$420,000	\$0	\$0
Year 42 Cash Flow	\$430,000	\$430,000	\$0	\$0
Year 43 Cash Flow	\$440,000	\$440,000	\$0	\$0
Year 44 Cash Flow	\$450,000	\$450,000	\$0	\$0
Year 45 Cash Flow	\$460,000	\$460,000	\$0	\$0
Year 46 Cash Flow	\$470,000	\$470,000	\$0	\$0
Year 47 Cash Flow	\$480,000	\$480,000	\$0	\$0
Year 48 Cash Flow	\$490,000	\$490,000	\$0	\$0
Year 49 Cash Flow	\$500,000	\$500,000	\$0	\$0
Year 50 Cash Flow	\$510,000	\$510,000	\$0	\$0
Year 51 Cash Flow	\$520,000	\$520,000	\$0	\$0
Year 52 Cash Flow	\$530,000	\$530,000	\$0	\$0
Year 53 Cash Flow	\$540,000	\$540,000	\$0	\$0
Year 54 Cash Flow	\$550,000	\$550,000	\$0	\$0
Year 55 Cash Flow	\$560,000	\$560,000	\$0	\$0
Year 56 Cash Flow	\$570,000	\$570,000	\$0	\$0
Year 57 Cash Flow	\$580,000	\$580,000	\$0	\$0
Year 58 Cash Flow	\$590,000	\$590,000	\$0	\$0
Year 59 Cash Flow	\$600,000	\$600,000	\$0	\$0
Year 60 Cash Flow	\$610,000	\$610,000	\$0	\$0
Year 61 Cash Flow	\$620,000	\$620,000	\$0	\$0
Year 62 Cash Flow	\$630,000	\$630,000	\$0	\$0
Year 63 Cash Flow	\$640,000	\$640,000	\$0	\$0
Year 64 Cash Flow	\$650,000	\$650,000	\$0	\$0
Year 65 Cash Flow	\$660,000	\$660,000	\$0	\$0
Year 66 Cash Flow	\$670,000	\$670,000	\$0	\$0
Year 67 Cash Flow	\$680,000	\$680,000	\$0	\$0
Year 68 Cash Flow	\$690,000	\$690,000	\$0	\$0
Year 69 Cash Flow	\$700,000	\$700,000	\$0	\$0
Year 70 Cash Flow	\$710,000	\$710,000	\$0	\$0
Year 71 Cash Flow	\$720,000	\$720,000	\$0	\$0
Year 72 Cash Flow	\$730,000	\$730,000	\$0	\$0
Year 73 Cash Flow	\$740,000	\$740,000	\$0	\$0
Year 74 Cash Flow	\$750,000	\$750,000	\$0	\$0
Year 75 Cash Flow	\$760,000	\$760,000	\$0	\$0
Year 76 Cash Flow	\$770,000	\$770,000	\$0	\$

Above 125%

1-2-88-2087-C

Sl. No	Description	As per Schedule-B			Previous Bill			Present Bill			Total Upto Date Bill		
		Qty	Rate	Total Amount	Quantity	Amount	Qty	Rate	Amount	Qty	Rate	Amount	
15	KSRRB M2200-9 Providing and laying of filter media with granular materials / stone crushed aggregates satisfying the requirements laid down in clause 2504.2.2 of MORTH specifications to a thickness of not less than 600 mm with smaller size towards the soil and larger size towards the wall and provided over the entire surface behind abutment, wing wall and return wall to the full height compacted to a firm condition complete as per drawing and Technical Specification including cost of materials, labour, HDM, complete as per specifications MORTH Specification No. 2504.2.2, Item no. Item no. 28.13 & Page No-229)	Cum 191.83 226.85	1750.00	335702.50	0.00	0.00	226.85	1750.00	396987.50	226.85	1750.00	396987.50	
16	KSRRB M2100-19.2 Providing and laying Plan / Reinforced Cement Concrete in open foundation with OPC design mix M30 @ 160kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69cum and fine aggregates @ 0.46cum, with superplasticiser @ 31% conforming to IS9103-1999 Ready-mixed-2008 complete as per Drawing and Technical Specification including cost of all materials, labour, HDM, curing, form works, scaffolding and centering complete as per specifications MORTH Specification No. 1500.1700 & 2100 @ 360kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69cum and fine aggregates @ 0.46cum, with superplasticiser @ 31% conforming to IS9103-1999 Ready-mixed-2008 including cost of materials, labour, HDM, curing, form works, scaffolding and centering complete as per specifications. - 1) Upto 5m height (For Substructure)	Cum 492.66 258.13	5750.00	2832450.00	0.00	0.00	258.13	5750.00	1484247.50	258.13	5750.00	1484247.50	
17	KSRRB M2200-5.15 Providing and Paving Reinforced / Prestressed concrete in Super-Structure as per drawing and Technical Specification complete as per specifications, C. RCC with OPC cement design mix M30 @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69cum and fine aggregates @ 0.46cum, with superplasticiser @ 31% conforming to IS9103-1999 Ready-mixed-2008 including cost of materials, labour, HDM, curing, form works, scaffolding and centering complete as per specifications. - 1) Upto 5m height (For Substructure)	Cum 341.22 143.92	6000.00	2047280.00	0.00	0.00	143.92	6000.00	863720.00	143.92	6000.00	863720.00	
18	KSRRB M2300-5.1 Providing and Paving Reinforced / Prestressed concrete in Super-Structure as per drawing and Technical Specification complete as per specifications, C. RCC with OPC cement design mix M30 @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69cum and fine aggregates @ 0.46cum, with superplasticiser @ 31% conforming to IS9103-1999 Ready-mixed-2008 including cost of materials, labour, HDM, curing, form works, scaffolding and centering complete as per specifications. NORTH Specification No. 1500.1600 & 1700 Height upto 5 m	Cum 509.93 249.59	7250.00	3694992.50	0.00	0.00	249.59	7250.00	1809527.50	249.59	7250.00	1809527.50	
19	KSRRB M2200-6 Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, lapping, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HDM complete as per specification MORTH Specification No. 1600 & 2200 TMT Bars Fe 500 (For Sub Structure)	MT 298.41 129302.56	88000.00	25994680.00	0.00	0.00	302.32	88000.00	26604160.00	302.32	88000.00	26604160.00	
20	KSRRB M2300-14 Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, lapping, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) including cost of materials, labour, HDM complete as per specifications MORTH Specification No. 1600 & 2200 TMT Bars Fe 500 (For Super Structure)	MT 56.09 28.70	90000.00	5048100.00	0.00	0.00	28.70	90000.00	2582100.00	28.70	90000.00	2582100.00	

56180851.16

Sl. No	Description	As per Schedule B			Previous Bill			Present Bill			Total (Up to Date)		
		Qty	Rate	Total Amount	Quantity	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Amount
21	KSRB M2300-7. Reinforced cement concrete M30 Approach slab including reinforcement @ 70 kg/cum and formwork complete as per drawing and Technical specification including cost of materials, labour, HDM complete as per specifications. MORTH Specification No. 1500, 1600, 1700 & 2704. Item no 32.7 & Page No-247)	81.15	11000.00	892650.00	0.00	0.00	368.91	11000.00	0.00	368.91	11000.00	11000.00	0.00
	Upto 125%	20.28			0.00		101.44	11000.00	1115812.50	101.44	11000.00	11000.00	1115812.50
	Above 125%	26.46			0.00		267.47	11555.04	3096655.14	267.47	11555.04	11555.04	3096655.14
22	KSRB M2300-16. Providing and laying cement concrete wearing coat with OPC cement design mix M30 @ 360 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.6/cum and fine aggregates @ 0.4/cum, and reinforcement at 75 kg/cum with superplasticiser @ 3% conforming to IS9103-1999 Readformed-2008. Specifications including cost of materials, labour, HDM complete as per specifications. MORTH Specification No. 2702 (Item no 32.8 & Page No 247)	50.18	11000.00	551980.00	0.00	0.00	67.79	11000.00	0.00	67.79	11000.00	11000.00	0.00
		15.5			0.00		62.73	11000.00	689975.00	62.73	11000.00	11000.00	689975.00
		10.5			0.00		5.07	11948.29	60518.08	5.07	11948.29	11948.29	60518.08
23	KSRB 15-15.1 Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. With Primer (Item no 15.11.2 & Page No 119) Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (12-4) W/T/H 2 NOS 10mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, exactly finishing the welded joints with all lead lifts and as per the directions of the Engineer-in-charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) including cost of materials, labour, HDM complete as per specifications. (Item no 37.2 & Page No-266)	10.59	90.00	953.10	0.00	0.00	0.00	90.00	0.00	0.00	90.00	90.00	0.00
24	Providing and fixing M.S. Black pipe of 38mm dia. of heavy gauge of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two vertical poles (M.S. rectangular poles) and spot welding the chain link with M.S. black pipe including cost of all materials wastage in cutting and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) including cost of materials, labour, HDM complete as per specifications. (Item no 37.2 & Page No-266)	669.35	900.00	602415.00	0.00	0.00	110.00	900.00	99000.00	110.00	900.00	900.00	99000.00
		110			0.00		375.00	400.00	150000.00	375.00	400.00	400.00	150000.00
25	Providing chain link fencing 50mm size of 8 gauge properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and black pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop painting, including cost of materials, labour, HDM complete as per specifications. (Item no 37.3 & Page No-266)	534.80	400.00	213920.00	0.00	0.00	250.00	745.00	186250.00	250.00	745.00	745.00	186250.00
26	Providing chain link fencing 50mm size of 8 gauge properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and black pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop painting, including cost of materials, labour, HDM complete as per specifications. (Item no 37.3 & Page No-266)	1667.13	745.00	1242011.85	0.00	0.00	250.00	745.00	186250.00	250.00	745.00	745.00	186250.00

6573061.88

Sl. No	Description	Unit	As per Schedule-B			Previous Bill			Present Bill			Total	
			Qty	Rate	Total Amount	Quantity	Amount	Qty	Rate	Amount			
EIRL-1	KSRRB M200-5.12: Providing and laying Design mix M25 with OPC aggregates @ 340kg, with 20mm and down size graded granite metal coarse superplasticiser @ 0.7cum and fine aggregates @ 0.47cum, with including cost of materials, labour, H.O.M curing, from works, no item no 28.7.13A Page No-228) -1) Up to 5.00 to 10.00 m height (For Substructure)	Cum	-	-	0.00	0.00	0.00	117.17	6974.09	817153.93	117.17	6974.09	817153.93
EIRL-2	KSRRB 300-50: Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means debris including cost of all labour charges, H.O.M complete as per specifications MORTH / Chapter 3	Cum	-	-	0.00	0.00	0.00	903.19	44.40	40104.61	903.19	44.40	40104.61
EIRL-3	KSRRB M300-14: Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a load of 1.00 km and complete as per specifications MORTH Specification No.301	Cum	-	-	0.00	0.00	0.00	541.91	46.68	25296.57	541.91	46.68	25296.57
EIRL-4	KSRRB M400-17: Providing, laying, spreading and compacting cuboid stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications MORTH Specification No. 406	Cum	-	-	0.00	0.00	0.00	901.48	2149.57	1937798.73	901.48	2149.57	1937798.73
EIRL-5	KSRRB M500-6: Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications Clause 502 of MORTH V revision	sqm	-	-	0.00	0.00	0.00	903.19	36.43	32906.35	903.19	36.43	32906.35
EIRL-6	KSRRB 500-11: Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by smooth wheeled, vibratory & tandem rollers to achieve the desired density, but excluding cost of primer / tack coat & including lead, lift and cost of all materials, labour, H.O.M complete as per specifications. Clause 504 of MORTH V revision using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 3.4% VG-30 Bitumen	Cum	-	-	0.00	0.00	0.00	54.19	6404.32	347050.17	54.19	6404.32	347050.17
EIRL-7	KSRRB 500-7: Providing and applying tack coat using R0100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, H.O.M complete as per specifications. Clause 503 of MORTH V revision	sqm	-	-	0.00	0.00	0.00	903.19	13.66	12339.88	903.19	13.66	12339.88
EIRL-8	KSRRB M500-19: Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision using 40/60 TPH capacity H.M.P. with Mechanical Paver Gr-III(30 mm to 40 mm) with 5.4% VG-30 Bitumen	Cum	-	-	0.00	0.00	0.00	36.13	9257.52	334474.11	36.13	9257.52	334474.11

85120186.23

Sl. No.	Description	Unit	As per Schedule-B			Previous Bill			Present Bill			Total upto Date Bill		
			Qty	Rate	Total Amount	Quantity	Amount		Qty	Rate	Amount	Qty	Rate	Amount
EBRL-10	KSRB MRO-13 Road Marking with Hot Applied Thermoplastic Compound with Reflecting Glass Beads on Bituminous Surface. Concrete Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflecting glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC-35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. NORTH Specification No. R03 KSRB R00- Kilometer stone	Sqm	-	-	-	0.00	0.00		6.94	488.44	3389.75	6.94	488.44	3389.75
EBRL-10	Vacuum de-watering with vacuum pump and suction mat and compaction with skin floater cladded with floating disc including cost of generator, HCM of machinery, Screen Vibratory, Power Flotation blade and disc etc., with all lead and lift	Sqm	-	-	-	0.00	0.00		991.10	78.88	78179.86	991.10	78.88	78179.86
EBRL-11	Providing groove cutting for width of 75mm to 100mm and depth 80mm-100mm including cost of cutting machine, generator & HCM, including cost of blade, coolant etc., including cleaning of groove & providing sand and hot bitumen fillers, and filter metal etc., including cost of conveyance of all materials, labour, lead and lift charges and all other incidental charges as per drawing and as per specifications	RMT	-	-	-	0.00	0.00		1166.55	156.60	182586.14	1166.55	156.60	182586.14
	Total Amount				65494016.75									

6,53,84,000
 65471314.76
 65471314.76
 78,179,860.20
 7,32,70,080.20

Works contract GST 12% as per 2018-19 PWD BC SR Note.5 as per Govt Letter No. PWD 65 RDP 2017 Dated 11-10-2018
 TOTAL AMOUNT
 65471314.76
 TOTAL AMOUNT INCLUDING GST
 73270080.20

Certificate:

1. Certified that the contractor work done satisfactorily and removed all deliveries from the work spot.
2. Certified that the contractor used RMC of Grade M25 & M-30 for RCC works & M15 grade for PCC for this work.
3. Certified that the amount payable to Sri. P. N. Someshwar, contractor & has carried out the work accordingly to specification and is satisfactory.
4. Certified that the above item of works was not claimed in any other bill


 Indran
 Assistant Engineer,
 SWD Duanabali Zone BHMMP


 Assistant Engineer,
 SWD Duanabali Zone BHMMP

Executive Engineer,
 SWD Duanabali Zone BHMMP